Name of Work:Providing Chain link fencing for Government Land & Burrial Ground at Kattigenahalli Village in Ward No:05

Date of Measurement : 07/05/2018 To 13/05/2018 .

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
11	KSRB 4.2.2 : Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.460cum with superplastesisre @ 3lts conforming to IS9103-1999Reffirmed machine mixed exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour HOM of machinery, curing, complete as per specifications and as per the direction of Engineer-in-charge							
	Drain							
	Raft							
	North		1	30.00	0.90	0.15	4.05	
			1	3.00	0.90	0.15	0.41	
	South		1	27.30	1.20	0.15	4.91	
	West		1	30.00	1.20	0.15	5.40	
			1	30.00	1.20	0.15	5.40	
			1	7.30	1.20	0.15	1.31	
			1	4.00	1.20	0.15	0.72	
			1	6.30	1.20	0.15	1.13	
	Wall							
	North		2	30.00	0.15	0.60	5.40	
			2	3.00	0.15	0.60	0.54	
	South		2	27.30	0.15	1.10	9.01	
	West		2	30.00	0.15	1.00	9.00	
			2	30.00	0.15	1.00	9.00	
			2	7.30	0.15	1.00	2.19	
			2	4.00	0.15	0.95	1.14	
			2	6.30	0.15	1.00	1.89	
	Slab							
			1	4.00	2.10	0.20	1.68	
			1	5.30	2.20	0.20	2.33	
			1	4.00	2.50	0.15	1.50	
	Compound							
	Foundation		18	0.60	0.60	0.75	4.86	
	Pillar		18	0.40	0.30	1.85	4.00	
	Gap b/w Drain & C/wall							
	North		1	30.00	0.30	0.15	1.35	
			1	3.20	0.30	0.15	0.14	
	South		1	27.30	0.40	0.15	1.64	
	West		1	30.00	0.40	0.15	1.80	

Checked

Name of Work:Providing Chain link fencing for Government Land & Burrial Ground at Kattigenahalli Village in Ward No:05

Date of Measurement : 11/06/2018 to 15/06/2018 & 27/07/2018.

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
12	Providing precast slab of 100 mm thick including cost of all materials, labour, curing, transportation, loading , unloading, etc.,complete as per the direction of engineer in charge							
	Drain							
	North		1	30.00	1.20		36.00	
			1	3.00	1.20		3.60	
	South		1	27.30	1.20		32.76	
	West		1	30.00	1.20		36.00	
			1	30.00	1.20		36.00	
			1	7.30	1.20		8.76	
	Drain in Road							
	Road A	LS	1	30.00	0.90		27.00	
		LS	1	2.20	0.90		1.98	
		RS	1	8.00	0.90		7.20	
		RS	1	30.00	0.90		27.00	
		RS	1	24.90	0.90		22.41	
	Road B	LS	1	9.20	0.90		8.28	
		LS	1	12.70	0.90		11.43	
		RS	1	22.60	0.90		20.34	
	Road C	LS	1	12.20	0.90		10.98	
		LS	1	14.20	0.90		12.78	
	Road D	LS	1	30.00	0.90		27.00	
		LS	1	22.70	0.90		20.43	
		LS	1	30.00	0.90		27.00	
		LS	1	4.30	0.90		3.87	
		RS	1	30.00	0.90		27.00	
		RS	1	30.00	0.90		27.00	
		RS	1	0.80	0.90		0.72	
		RS	1	30.00	0.90		27.00	
		RS	1	3.90	0.90		3.51	
	Road E	LS	1	30.00	0.90		27.00	
		LS	1	27.00	0.90		24.30	
		RS	1	17.10	0.90		15.39	
						Present Qty	**532.74**	**Sqm**
						Upto 125%	**429.00**	**Sqm**
						Above 125%	**103.74**	**Sqm**

Checked. 16/8

Contractor

Assistant Engineer

Asst. Executive Engineer,